

# SOUTH FERRIBY PARISH COUNCIL

## Flood Protection Committee

Parish Clerk – Holly Hanson

Appledore, 26 Main Street, Horkstow, Barton-upon-Humber, DN18 6BG

TEL: 07393 21 30 30 EMAIL: [clerk@southferribyparishcouncil.gov.uk](mailto:clerk@southferribyparishcouncil.gov.uk)

[www.southferribyparishcouncil.gov.uk](http://www.southferribyparishcouncil.gov.uk)

---

### Minutes of the meeting of South Ferriby Flood Protection Committee Meeting held at 7pm on 25<sup>th</sup> January 2021, via a WHYPAY conference call.

**Present:** Chair – Cllr Sara Haddon.  
Cllr Roy Holloway, Cllr Alan Fisher, Cllr Dewi Bennett.  
Clerk – Holly Hanson

#### **Public Participation**

No members of the public attended.

---

#### **Agenda**

##### **20/21 –FPC0101 Apologies**

- a) None.

##### **20/21 –FPC0102 Declaration of Interest**

- a) Cllr Haddon – All agenda items – Personal – South Ferriby resident & flood affected on 5/12/2013  
Cllr Holloway – All agenda items – Personal – South Ferriby resident & flood affected on 5/12/2013  
Cllr Bennett – All agenda items – Personal – South Ferriby resident & flood affected on 5/12/2013
- b) Dispensations to stay, discuss and vote given to all Councillors regarding all agenda items – 1<sup>st</sup> June 2020.

##### **20/21 –FPC0103 Minutes of Previous meeting**

- a) Resolved – That the minutes of the Flood Protection Committee meeting held on Monday 23<sup>rd</sup> November 2020 were reviewed and agreed as an accurate and true record and signed accordingly.

##### **20/21 –FPC0104 Flood Defence Works**

- a) Councillors discussed the following points:
  - i) Councillor Haddon gave an update stating that mild weather had enabled the works to continue on schedule. Active works were underway on the Sluice and CEMEX Gate, with design works continuing in the background. All planning applications were progressing as expected. Piling around the Hope and Anchor is scheduled to commence around the end of February and would continue into March.
  - ii) Councillors discussed that the A1077 would be closed for 7 days from 13<sup>th</sup> February through to 19<sup>th</sup> February.
    - (1) Bus routes had been amended to take this into account, with a shuttle bus running from Barton through South Ferriby to the Sluice every 30 minutes. From Barton the service will then go to Scunthorpe via A15 & A18. A separate service will run from Scunthorpe to Winterton and the other side of the closure. Services would start from 7am, and Cllr Haddon reported that she had requested that the EA communicate the revised bus services. NLC have liaised with the EA on enhanced measures at Horkstow Bridge.  
The pre-cast section for the gate will be craned in on Tuesday 16<sup>th</sup> February.  
Cllr Fisher asked if there would be a barrier between the road and the concrete sections of the gate. Cllr Haddon stated that some safety measures such as speed restrictions would be applied. Cllr Holloway stated that there would be essential tree works at Powell's Mount during the closures.
    - (2) Communications around the road closure would be placed on local social media groups and in the Low Villages News, there will be advanced warning signs placed at the roadside 2 weeks before,

# SOUTH FERRIBY PARISH COUNCIL

## Flood Protection Committee

---

and there will be a press release for the Scunthorpe Telegraph. Information will also be placed on the Parish Council Website.

- iii) Councillors discussed the road traffic signs and speed restrictions that would be necessary once works were complete.
- iv) Councillors discussed the outline programme for 2020/21, Contractors are still working towards a June 2021 completion date. Councillors discussed whether works to remedy the flooding on the CEMEX football field would extend the programme. Cllr Haddon stated that there were 2 areas that were suffering consequential flooding, the Football field, and the CEMEX southern bund, but that these would be rectified within the existing programme.
- v) Councillors discussed plans for tree planting in mitigation, with hedges being planted in Winteringham Parish where they could more easily be accommodated. The majority of the trees would be planted around the CEMEX bund and around the MUGA and Playing Field.
- vi) Councillors discussed communications. Cllr Haddon stated that the EA would be writing to all residents in the Sluice who would be affected by the piling works at the Hope and Anchor, with advice around noise and vibrations and wildlife and bird disturbance.

### **20/21 –FPC0105      Date of Next Meeting**

- a) The date of the next meeting of the Flood Protection Committee will be held via WHYPAY on Monday 22<sup>nd</sup> March 2021.

### **Flood Protection Committee Members:**

Councillor Sara Haddon, Councillor Dewi Bennett, and Councillor Roy Holloway, Councillor Alan Fisher